EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads in AK colony Doddasommasandra in Ward No: 10 Vidyaranyapura Sub Division.
2	Amount of Work Portion	1969441.90
3	Estimated Cost	20.00 lakhs
4	Name of contractor	K. Shankar Reddy
5	Agreement No.	240/14-15
6	No. and date under which work order issued	240/14-15 Date: 24.01.2015
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	20.03.2015
9	Date of receipt of application in the sub division office	20.03.2015
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	60 %
12	Work carried out during 1st extension	Yes
13	Work carried out during 2nd extension	–
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	180 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92